



# WATERGATE

## LIGHTING, ALARM, ASBESTOS, FIRE SUPPRESSION PROJECT

Tentative Schedule -- 2012 through 2014

BLDGS	E		C		A		D		B		F	
	Start	Finish	Start	Finish	Start	Finish	Start	Finish	Start	Finish	Start	Finish
<b>Garage Sprinklers</b>	Feb-12	Feb-12	Mar-12	Mar-12	Apr-12	Apr-12	Jun-12	Jun-12	May-12	May-12	Jul-12	Jul-12
<b>Abatement</b>	Aug-12	Sep-12	Oct-12	Nov-12	Nov-12	Jan-13	Feb-13	Mar-13	Apr-13	May-13	Jun-13	Jul-13
<b>Lighting</b>	Sep-12	Nov-12	Nov-12	Dec-12	Jan-13	Mar-13	Mar-13	May-13	Jun-13	Aug-13	Sep-13	Dec-13
<b>Fire Sprinkler</b>	Sep-12	Feb-13	Oct-12	Apr-13	Feb-13	Jun-13	Jun-13	Oct-13	Oct-13	Feb-14	Feb-14	Jun-14
<b>Metal Soffit</b>	Dec-12	Mar-13	Apr-13	Jul-13	Aug-13	Dec-13	Jan-14	Apr-14	Apr-14	Jul-14	Aug-14	Nov-14
<b>Fire Alarm</b>	Nov-12	Feb-13	Jan-13	Apr-13	Mar-13	Jun-13	Jun-13	Oct-13	Oct-13	Feb-14	Feb-14	Jun-14